EXTENSION OF TIME PROPOSAL

1.	Name of Work	Improvements to Roads and Asphalting at Maruthi Layout Surrounding area Dasarahalli Village in Ward No. 06 Thanisandra, Byatarayanapura Sub Division
2	Amount of Work Portion	93,57,338.69
3	Estimated Cost	90.00 Lakhs
4	Name of Contractor	Sri. K S Chowda Reddy
5	Agreement No	
6	No and date under which work order issued	BBMP/EE/BTP/WO/197/ 2020-21, Date: 26.02.2021
7	Time limit originally fixed for completion	120 Days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	~~Nil~~ 40%.
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	247 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Work completed
18	Probable time required for completion of remaining work	28-2-2022
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Work deleyed Due to BWSSB Work Under Progress and Covid-19 Lock Down time will be extended without penalty
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE recommendation with Nominal Penalty.

Assistant Engineer
Ward No. 06(Thanisandra)

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Assistant Executive Engineer
Byatarayanapura Sub-Division, Bangalore-24.

Scanned by CamScanner

Delay

(1) W.O. No and dt = 197/20-21, Dt. 26.02.21

(2) Time limit given as per W.O = 120 days

(3) Date of Completion as per W.O = 26.06.2021

(4) Actual date of Completion = 28.02.2022

Delay.

(1)	Jun. 2021 (27.06.21 to 30.06.21)		4 days
(2)	Jul. 2021	-	31
(3)	Aug. 2021	-	31
(4)	Sep. 2021	-	30
(5)	Oct. 2021	-	31
(6)	Nov. 2021	-	30
(7)	Dec. 2021	-	31
(8)	Jan. 2022	-	31
(9)	Feb. 2022	-	28
			247 days

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

Scanned by CamScanner